

SISC Board of Directors

31 May 2020

F Dock Replacement project – Update

1. During the month of May, the working group accomplished the following major tasks:
 - a. 1st inspection of new docks (before first concrete pour).
 - b. 2nd inspection of new docks (before the second concrete pour).
 - c. Received authorization from DFO.
 - d. Decommission at ~97% of old docks.
 - e. Most boats have moved into their temporary slips.
2. We plan to do an inspection upon completion of the docks on Thursday June 4th before they are floated. If successful, I will communicate with our Treasurer to release the second payment as per the contract.
3. Pacific Industrial & Marine Ltd will be doing a site visit to finalize their delivery and installation plan.
4. The docks will be delivered and installed on 15 June 2020, weather permitting. We will start planning the commissioning activities this week.
5. I would like to thank all those who specifically helped in the decommissioning of the old F docks:
 - a. Don Rose and Heinz Vitovec for removing all the navigational lights, ladders, signs, and loosen up the electrical/water posts.
 - b. Grant Wickland, Josh and Noah Hart for removing all electrical cables, moving picnic tables and wharfing shack.
 - c. Rod Macdonald for removing the water system.
 - d. David Questo for coordinating and overseeing the electrical shutdown, troubleshooting outage, coordinating the removal of the anodes rings and providing technical guidance as required.
6. I would like to all thanks the following individuals for their direct support:
 - a. Doug Manton, our wharfing, for coordinating all boats movement so that everyone could remain in the club.
 - b. Chris Cheeseman, our commodore, for coordinating and receiving authorization from Island Trust and DFO.
 - c. Ole Andersen: for assembling 9 new electrical aluminum posts which will be installed on F dock. Heinz V and David Q precut all the aluminum posts.
 - d. Bob Jones for researching and buying water hose hangers.
7. Finally, I would like to thank everyone for their understanding and support in this project.

Nancy Côté,

F dock Working Group Chair