

F dock May update – 5 May 2020.

1. The construction of the new F dock sections started on April 20<sup>th</sup>, 2020. Both sections are being concurrently built in Campbell River. At this time, the new dock sections are being delivered to SISC the first week of June 2020 as planned.
2. The F dock Working Group is planning a 1-week decommissioning period starting on Sunday May 24<sup>th</sup> 2020. The work will be done with small teams (2-4 members) therefore respecting the COVID-19 social distancing directive.
3. Power will be temporary shutdown on Monday May 25<sup>th</sup> to disconnect power to the F dock sections being replaced. Once the work with the disconnection is complete, the power will be restored to all docks including BW dock and slips F01-F03.
4. No water outage is expected at this time until work on new dock starts.
5. We will use the Eastern F dock (between C and BW docks) as a staging and storage area for about 3 weeks, therefore walking access to F01-F03 and BW may be a bit more restricted. There will also be a period of about 3-5 days no walking access to F01-F03.
6. Access to the marina will be restricted during the actual removal and installation of the steel piles for safety reasons.
7. All access restrictions, shutdown, boat relocation and other major activities will be communicated by email blast to all members in a timeline manner.
8. To assist the project, please advise the warfingier if you are planning to go cruising during the period of May 30 to June 6<sup>th</sup>. We must find space to relocate about 8 big boats.
9. Your cooperation, patience and support is requested for the next couple of months as we aim to deliver our new F dock sections in a manner that is safe and efficient.
10. If you have any questions or concerns, feel free to contact me directly.

Nancy Côté

F Dock Working Chair

PS> Some progress pictures of the new dock sections:



